Item	Description	Owner	Prerequisite	Comments	Time	
1	Obtain estimates to replace tile floor with wood to match other floor	Geoff	Contractor must be lined up before kitchen project can be started	Contractor must be lined up Flooring contractors, craig's List tradespeople.		
2	Open west wall and install door opening	Wayne and Geoff	Get out of the way before main project	Should be able to be completed in one day.		
3	Verify all dimensions on plans	Wayne	Counters clear		2 hours	
4	Have Ikea make measurements for cabinets		Cost will be refunded with order		2 hours	
5	Order cabinets, fronts, countertops		Design choices final		2 hours	
6	When cabinets arrive, store in garage		Space in garage		½ day	
Projec	ct start				·	
7	Disconnect sink plumbing, disposal wiring.	Wayne			3 hours	
8	Remove all cupboard contents	Wayne, Geoff, helper	Space, shelves, boxes to house contents		4 hours	
9	Relocate refrigerator to dining room	Wayne, Geoff, helper	Space, extension cord		1 hour	
10	Remove, disconnect and relocate dishwasher	Wayne, Geoff, helper	Cardboard on floor to protect		3 hours	
11	Remove countertop with sink attached, set aside for reuse.	Wayne, Geoff, helper			2 hours	
12	Remove all upper cabinets, discard	Wayne, Geoff, helper			4 hours	
13	Remove all lower cabinets, discard	Wayne, Geoff, helper			4 hours	
14	Remove upper soffit	Wayne, Geoff, helper			1 hour	
15	Relocate range to dining room,	Wayne, Geoff, helper	2+ people to carry range. Floor		2 hours	
	possibly temporarily reconnect gas.		protection			
Kitche	en should now be completely empty.					
17	Install new power outlet for new refrigerator location, new microwave location, any additional outlets or light switches.	Wayne			3 hours	
18	Repair, adjust walls, floor to make level, plumb, right angles	Wayne			3 hours	
19	Repair ceiling where soffit was	Wayne			3 hours	

20	Remove existing floor tile, install new wood flooring.	Floor contractor	Kitchen completely empty		1 day			
21	Finish (stain, lacquer) completed floor	Floor contractor	New floor finished		End of same day			
22	Allow floor finish to harden		Can't walk on		1 day			
23	Install lower cabinets	Wayne, Geoff, helper			1 day			
24	Have countertop dimensions measured	Countertop contractor		Precise countertop measurements can only be made after lower cabinets are installed and level	3 hours			
25	Install upper cabinets	Wayne, Geoff, helper			1 day			
26	Install and connect new built-in microwave	Wayne			2 hours			
27	Install and connect dishwasher	Wayne			3 hours			
28	If required, set in previous countertops with sink while waiting for quartz countertops	Wayne, Geoff, helper			2 hours			
29	Install new quartz countertops	Countertop contractor	Lower cabinets secure and level		5 hours			
30	Install new farm sink, faucet, disposal. Connect plumbing, wiring	Wayne			2 hours			
31	Install new backsplash tile	Wayne, Geoff, helper			5 hours			
32	Place range, connect gas	Wayne, Geoff, helper			2 hours			
33	Place refrigerator	Wayne, Geoff, helper			2 hours			
Comp	Complete							

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY	
	7, 8, 9, 10, 11, 12, 13,	20	21	23, 24, 25, 26, 27, 28	32, 33		
	14, 15, 17, 18, 19						
Wait for new quartz countertops to be cut and delivered							
	29, 30,	31					