Kitchen Remodel Planning Schedule - Ver 1

November										
20	21	22	23	24	25	26	27	28	29	30
MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU

December																														
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN

January																														
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED

Activity	Dependencies	Who
Order Ikea Cabinets		Geoff
Order Ikea Countertops		Geoff
Order Kokeena fronts		Geoff
Order Sink		Geoff
Order Microwave oven		Geoff
Order Floor		Geoff
Order new dishwasher		
Order drywall		
Order mudding		
Order painting		
New Door Opening		
Cut opening in north wall		Geoff & Wayne
Remove drywall around door location		Geoff & Wayne
Relocate electrical wiring		Wayne
Remove studs at door location		Geoff & Wayne
Install new framing and arch for door		Geoff & Wayne
Demolish		
Remove all contents of cabinets, drawers		Geoff & Rachael
Relocate frig to dining room		Geoff & Wayne
Relocate range to dining room		Geoff & Wayne
Remove all drawers and doors		Geoff & Wayne
Remove upper cabinets		Geoff & Wayne
Remove soffits		Geoff & Wayne
Disconnect and remove sink plumbing		Wayne
Remove countertops, set aside		Geoff & Wayne
Disconnect and remove dishwasher, set aside		Geoff & Wayne
Remove lower cabinets		Geoff & Wayne
Floor		
Remove ceramic tile floor		CRHF
Repair floor as needed		CRHF
Install new subfloor if needed		CRHF
Install new hardwood		CRHF
Fit wood interface to dining and living room		CRHF
Sand all floors, new and existing		CRHF
Stain new wood to match		CRHF
Install clear coat		CRHF
Walls and space preparation		
Measure floor, wall levelness and plumbness		Geoff & Wayne
Adjust, shim as required		Geoff & Wayne
Relocate, install electrical outlets and switches		Wayne
Install drywall around new door opening		Geoff & Wayne
Mud drywall, sand, mud, sand		Contractor
Paint walls and ceiling		Contractor
Assemble cabinet boxes		Geoff
Installation		
Relocate, adjust floor vent at cabinet toe kick		Geoff & Wayne
Relocate , install electrical		Wayne
Relocate, install plumbing		Wayne
Install lower cabinets		Geoff & Wayne
Install dishwasher		Wayne
Install upper cabinets		Geoff & Wayne
Install new microwave		Geoff & Wayne
Measure for countertops		Ikea
Reinstall temporary old countertops		Geoff & Wayne
Reinstall temporary old sink		Geoff & Wayne
Move and connect range in place		Geoff & Wayne
Move and connect frig in place		Geoff & Wayne
Install new countertops		Ikea
Install new sink		Ikea
Install sink plumbing		Wayne
Install Kokeena door and drawer fronts		Geoff & Wayne
Design nook bench-storage		Wayne
Build framing for bench		Geoff & Wayne
Install bench panels and top		Geoff & Wayne

CRHF: Columbia River Hardwood Floors